

ID	Marked	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Dec 17, '17		Jan 14, '18		Feb 11, '18			Mar 11,
								10	21	1	12	23	3	14	25
1	No		Day between Raymond & Hanford:	228.5 days	Mon 10/30/17	Thu 9/13/18									
19	No		Cable TV Work Hard Closure	9 days	Mon 2/26/18	Thu 3/8/18									
20	No		Trench for cable TV	3 days	Mon 2/26/18	Wed 2/28/18	146								
21	No		Install 1 ea small vault	0.5 days	Thu 3/1/18	Thu 3/1/18	20								
22	No		Install 1 ea big vault	1 day	Thu 3/1/18	Fri 3/2/18	21								
23	No		Install 2 ea Handholes	0.5 days	Fri 3/2/18	Fri 3/2/18	22								
24	No		Conduit/rope for cable TV install	2 days	Wed 3/7/18	Thu 3/8/18	25								
25	No		Concrete ductbank for cable TV	2 days	Mon 3/5/18	Tue 3/6/18	23								
26	No		Light Tower Work Hard Closure	9 days	Fri 2/23/18	Wed 3/7/18									
27	No		Trench for Lighttower	3 days	Fri 2/23/18	Tue 2/27/18	155								
28	No		Conduit/rope for Lighttower install	2 days	Wed 2/28/18	Thu 3/1/18	27								
29	No		Install 1 ea 4'x4' vault	1 day	Fri 3/2/18	Fri 3/2/18	28								
30	No		Concrete ductbank for Lighttower	3 days	Mon 3/5/18	Wed 3/7/18	29								
31	No		Telephone Work Hard Closure	9 days	Fri 2/23/18	Wed 3/7/18									
32	No		Trench for telephone	3 days	Fri 2/23/18	Tue 2/27/18	155								
33	No		Conduit/rope for telephone install	3 days	Mon 3/5/18	Wed 3/7/18	34								
34	No		Concrete ductbank for telephone	3 days	Wed 2/28/18	Fri 3/2/18	32								
35	No		Electric vault #76 (SNEW)	1 day	Tue 1/30/18	Tue 1/30/18	78								
48	No		Day between Raymond & Concord:	243 days?	Wed 10/11/17	Fri 9/14/18									
63	No		Import fill/Mass cut to fill Hard Closure	3 days	Wed 12/20/17	Fri 12/22/17	105								
64	No		Cable TV Hard Closure	14 days	Thu 1/4/18	Tue 1/23/18									
65	No		Trench for cable TV	7 days	Thu 1/4/18	Fri 1/12/18	140								
66	No		Install Handhole - 4 ea	2 days	Mon 1/15/18	Tue 1/16/18	65								
67	No		Conduit/rope for cable TV install	5 days	Wed 1/17/18	Tue 1/23/18	66								
68	No		Concrete ductbank for cable TV	4 days	Wed 1/17/18	Mon 1/22/18	66								
69	No		Light Tower Work Hard Closure	10 days	Thu 1/4/18	Wed 1/17/18									
70	No		Trench for Lighttower	7 days	Thu 1/4/18	Fri 1/12/18	140								
71	No		Install 4'x4' vaults - 2 ea	1 day	Mon 1/15/18	Mon 1/15/18	70								
72	No		Conduit/rope for Lighttower install	2 days	Tue 1/16/18	Wed 1/17/18	71								
73	No		Concrete ductbank for Lighttower	2 days	Tue 1/16/18	Wed 1/17/18	71								
74	No		Telephone Work Hard Closure	18 days	Thu 1/4/18	Mon 1/29/18									
75	No		Trench for telephone	7 days	Thu 1/4/18	Fri 1/12/18	140								
76	No		Install Handholes - 3 ea	2 days	Mon 1/15/18	Tue 1/16/18	75								
77	No		Conduit/rope for telephone install	5 days	Wed 1/17/18	Tue 1/23/18	76								
78	No		Concrete ductbank for telephone	4 days	Wed 1/24/18	Mon 1/29/18	77								
94	No		Raymond between Day & South Main	229.5 days	Wed 11/1/17	Tue 9/18/18									
105	No		Import fill/Mass cut to fill Hard Closure	3 days	Fri 12/15/17	Tue 12/19/17	138								
106	No		Cable TV Hard Closure	10 days	Tue 1/30/18	Mon 2/12/18									
107	No		Trench for cable TV	4 days	Tue 1/30/18	Fri 2/2/18	78								
108	No		Install Handhole - 1 ea	1 day	Mon 2/5/18	Mon 2/5/18	107								
109	No		Install small vault - 1 ea	1 day	Tue 2/6/18	Tue 2/6/18	108								
110	No		Conduit/rope for cable TV install	2 days	Fri 2/9/18	Mon 2/12/18	111								
111	No		Concrete ductbank for cable TV	2 days	Wed 2/7/18	Thu 2/8/18	109								
112	No		Telephone Work Hard Closure	4 days	Tue 1/30/18	Fri 2/2/18									

Project: Ray & Day Schedule Mod Date: Wed 12/13/17	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			

ID	Marked	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Dec 17, '17			Jan 14, '18		Feb 11, '18		Mar 11,
								10	21	1	12	23	3	14	25
113	No		Conduit/rope for telephone install	2 days	Tue 1/30/18	Wed 1/31/18	78								
114	No		Concrete ductbank for telephone	2 days	Thu 2/1/18	Fri 2/2/18	113								
115	No		Electric Work Hard Closure	9 days	Tue 1/30/18	Fri 2/9/18									
116	No		Trench for electric	4 days	Tue 1/30/18	Fri 2/2/18	78								
117	No		Install Handhole - 4 ea	1 day	Mon 2/5/18	Mon 2/5/18	116								
118	No		Conduit/rope for electric install	2 days	Tue 2/6/18	Wed 2/7/18	117								
119	No		Concrete ductbank for electric	2 days	Thu 2/8/18	Fri 2/9/18	118								
132	No		Raymond between Day & Water	203 days	Mon 12/11/17	Wed 9/19/18									
137	No		Water Utility Work Hard Closure	2 days	Wed 12/13/17	Thu 12/14/17									
138	No		Water service installation	2 days	Wed 12/13/17	Thu 12/14/17	136								
139	No		Temporary earth retention system	5 days	Mon 12/25/17	Fri 12/29/17	63								
140	No		Import fill/Mass cut to fill Hard Closure	3 days	Mon 1/1/18	Wed 1/3/18	139								
141	No		Cable TV Work Hard Closure	9 days	Tue 2/13/18	Fri 2/23/18									
142	No		Trench for cable TV	4 days	Tue 2/13/18	Fri 2/16/18	110								
143	No		Install small vault - 1 ea	0.5 days	Mon 2/19/18	Mon 2/19/18	142								
144	No		Install Handhole - 1 ea	0.5 days	Mon 2/19/18	Mon 2/19/18	143								
145	No		Conduit/rope for cable TV install	2 days	Tue 2/20/18	Wed 2/21/18	144								
146	No		Concrete ductbank for cable TV	2 days	Thu 2/22/18	Fri 2/23/18	145								
147	No		Telephone Work Hard Closure	8 days	Tue 2/13/18	Thu 2/22/18									
148	No		Trench for telephone	4 days	Tue 2/13/18	Fri 2/16/18	110								
149	No		Conduit/rope for telephone install	2 days	Mon 2/19/18	Tue 2/20/18	148								
150	No		Concrete ductbank for telephone	2 days	Wed 2/21/18	Thu 2/22/18	149								
151	No		Electric Work Hard Closure	8 days	Tue 2/13/18	Thu 2/22/18									
152	No		Trench for electric	3 days	Tue 2/13/18	Thu 2/15/18	110								
153	No		Install Handhole - 3 ea	1 day	Fri 2/16/18	Fri 2/16/18	152								
154	No		Conduit/rope for electric install	2 days	Mon 2/19/18	Tue 2/20/18	153								
155	No		Concrete ductbank for electric	2 days	Wed 2/21/18	Thu 2/22/18	154								
156	No		Demo Work Outside	3 days	Thu 3/8/18	Mon 3/12/18	33								
157	No		Water Utility Work Outside	3 days	Tue 3/13/18	Thu 3/15/18									
164	No		Drainage Pipe + CBs	6 days	Tue 3/13/18	Tue 3/20/18	156								
194	No		Day/Hanover to Elizabeth	209.5 days	Mon 12/4/17	Fri 9/21/18									
203	No		Electric Work	3 days	Thu 12/14/17	Mon 12/18/17									
204	No		Trench for electric	3 days	Thu 12/14/17	Mon 12/18/17	202								
205	No		Conduit/rope for electric install	3 days	Thu 12/14/17	Mon 12/18/17	202								
206	No		Concrete ductbank for electric	3 days	Thu 12/14/17	Mon 12/18/17	202								
207	No		Sanitary laterals	2 days	Tue 12/19/17	Wed 12/20/17	206								

Project: Ray & Day Schedule Mod
Date: Wed 12/13/17

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only			